

R 070039Z FEB 04 ZUI ASN-P04038000007
FM COGARD INTSUPRTCOM HONOLULU HI
TO COMPACAREA COGARD ALAMEDA CA//POF//
COMCOGARD MLC PAC ALAMEDA CA//S/T/MDL//
CCGDFOURTEEN HONOLULU HI
COGARD CEU HONOLULU HI
COGARD NESU HONOLULU HI
COGARD ESU HONOLULU HI
COGARD STA HONOLULU HI
COMCOGARD FDCC PAC SEATTLE WA
COMCOGARD PORTCMD CENPAC HONOLULU HI
BT

UNCLAS //N11000//

SUBJ: MARITIME SAFETY AND SECURITY TEAM (MSST) 91107 (HONOLULU)
SITREP 1

1. IN ORDER TO KEEP ALCON INFORMED OF THE PROGRESS WITH THE STAND-UP OF MSST 91107, THIS AND FOLLOW ON SITREPS WILL BE PROVIDED ON A MONTHLY BASIS, UNLESS PROJECT ACTIVITY DICTATES A MORE FREQUENT RELEASE.

2. SHORE FACILITIES:

A. ADMINISTRATIVE BUILDING: DESIGN FLOOR PLANS FOR NEW 5000 SF MODULAR ADMINISTRATIVE BUILDING COMPLETED BY CEU HONOLULU (CEUH). CEUH RELEASED CONTRACT SOLICITATION 27 JAN 2004. ANTICIPATE A 30 JUNE 2004 COMPLETION. INTEGRATED SUPPORT COMMAND HONOLULU (ISCH) WILL ASSIST WITH UTILITIES INSTALLATION. SIPRNET CAPABILITY WILL NOT BE AVAILABLE IN THIS BUILDING, BUT CLASSIFIED MESSAGE TRAFFIC WILL BE AVAILABLE IN THE INTEGRATED COMMAND CENTER (ICC) IN THE ISCH ADMIN BUILDING.

B. CG OWNED TRAILERS: IN CONSULTATION WITH CEUH AND PACAREA(POF), THE 5 CG OWNED TRAILERS WILL NOT BE RENOVATED THIS FY. THE EXISTING FLOOR PLANS PROVIDE ADEQUATE OFFICE SPACE FOR COMMAND CADRE AND DETACHMENT LEADERS. ISCH WILL ASSIST UNIT THROUGH THE AFC-43 POP BOARD OR ISCH SELF HELP PROCESS IF FUTURE RENOVATIONS ARE NECESSARY.

C. COVERED BOAT STORAGE AND DIVE SHOP: CEUH IS USING A DESIGN-BUILD APPROACH FOR THE NEW 5000 SF BUILDING. ANTICIPATE A 30 JUNE 2004 COMPLETION.

D. WEAPONS SPACE: ISCH INDUSTRIAL RECEIVED \$5K INDUSTRIAL SERVICE ORDER (ISO) FROM CEUH TO CONVERT TWO EXISTING STORAGE ROOMS INTO A WEAPONS SPACE. WILL COORDINATE EFFORTS WITH PACAREA SECURITY MANAGER TO ENSURE CONSTRUCTION IS IN COMPLIANCE WITH COMDTINST M5530.1C, PHYSICAL SECURITY AND FORCE PROTECTION PROGRAM. ANTICIPATE MAR 2004 COMPLETION.

E. STORAGE AREA: APPROXIMATELY 800 SF HAS BEEN IDENTIFIED WITHIN THE SHIPPING AND RECEIVING BUILDING FOR GENERAL STORAGE OF EQUIPMENT AND MATERIALS. IN ADDITION, ISCH IS SOLICITING BIDS FROM CONTRACTORS TO INSTALL A SECURE STORAGE AREA FOR HIGH VALUE ITEMS. ANTICIPATE MAR 2004 COMPLETION.

F. HELICOPTER APPROACH ZONE: RECEIVED CONFIRMATION FROM AIR STATION

BARBER'S POINT THAT LOCATION OF MODULAR ADMIN BUILDING AND COVERED BOAT STORAGE BUILDING ARE ACCEPTABLE FOR EXISTING HELICOPTER LANDING AND TAKE-OFF OPERATIONS AT ISCH.

3. WATERFRONT FACILITIES:

A. JET DOCKS: IN CONSULTATION WITH STATION HONOLULU AND CEUH, WE HAVE DECIDED TO HOLD-OFF ON PROCURING THE INITIALLY PLANNED JET-DOCKS FOR MSST 91107. THE JET-DOCKS HAVE PROVEN TO BE MAINTENANCE INTENSIVE AND NOT AN IDEAL MOORING PLATFORM. THIS DELAY WILL NOT AFFECT SMALL BOAT OPERATIONS AND/OR TRAINING PRIOR TO INITIAL STAND-UP TRAINING (IST) AT CAMP LEJEUNE. WITH THE USE OF FINGER PIERS, EXPECT TO BE ABLE TO MOOR UP TO SIX SMALL BOATS IN THE WATER AT ONE TIME. ISCH WILL DISCUSS MOORING OPTIONS WITH THE MSST COMMAND STAFF AND IDENTIFY MOORING PLATFORMS THAT WILL MEET THEIR OPERATIONAL NEEDS AND NOT BE MAINTENANCE INTENSIVE.

B. BOAT HAUL OUT: 35-TON CAPACITY BOAT HAUL OUT AVAILABLE ON ISCH.

C. BOAT RAMP: NOT AVAILABLE ON ISCH. THE NEAREST PUBLIC BOAT RAMP IS APPROXIMATELY 1 MILE AWAY AND IS OPEN 24 HOURS A DAY.

D. BOAT WASHRACK: NOT AVAILABLE ON ISCH.

4. PERSONNEL:

A. PERSONNEL ALLOWANCE LIST (PAL): PARTIAL LIST WAS PROVIDED 23 JAN 2004. COMMAND CADRE DUE TO REPORT NLT 14 JUNE 2004. REMAINING CREW TO REPORT NLT 28 JUNE 2004. FOLLOWING IS THE STATUS OF REGULAR BILLET ALLOCATIONS/VACANCIES, BASED ON AIRPORT TERMINAL SEARCH. EXPECT CGPC WILL RAPIDLY BEGIN FILLING VACANCIES AS AY-04 ORDERS COME OUT:

LCDR - 1/1

LT - 2/2

LTJG - 3/3

W4 - 2/2

BM - 23/23

GM - 15/12

MK - 15/13

OS - 1/0

DC - 1/1

ET - 2/2

EM - 2/2

IT - 1/1

YN - 2/1

SK - 3/0

MST - 4/1

B. RESERVES (FOT): ANTICIPATE 4-MONTH TITLE 10 MOBILIZATION, EFFECTIVE 01 JUNE 2004. FOLLOWING IS THE STATUS OF RESERVE BILLET ALLOCATIONS/VACANCIES:

LT - 1/0

BM - 12/7

PS - 13/0

MK - 6/5

YN - 1/0

5. MISCELLANEOUS:

A. WEAPONS SAFES: IN CONSULTATION WITH PACAREA ARMORY DETACHMENT, IDENTIFIED QUANTITY AND TYPE OF SAFES TO PROCURE. ORDER WILL BE PLACED WEEK OF 09 FEB 2004. NO DELIVERY DATE YET.

B. MAGAZINES: IN CONSULTATION WITH PACAREA ARMORY DETACHMENT, ONE 11'X7'X7' PORTABLE AMMUNITION MAGAZINE AND ONE 4'X4'X4' PORTABLE PYROTECHNICS MAGAZINE HAVE BEEN ORDERED. ANTICIPATE MAY 2004 DELIVERY.

C. VEHICLES: G-OPD HAS PLACED ORDER FOR 4 CREW CAB PICKUP TRUCKS, 4 CREW CAB STAKE BED TRUCKS, AND 3-15 PASSENGER VANS. NO DELIVERY DATE YET.

D. BOATS: G-OCS HAS PLACED ORDER FOR 6 RB-HS'S. ANTICIPATE 05 JULY 2004 DELIVERY.

E. EQUIPMENT: ELC COORDINATING DELIVERY OF EQUIPMENT IN 2-40 FT CONTAINERS. G-OPD VERIFIED SHIPPING OF EQUIPMENT NLT 01 MAY 2004. ANTICIPATE 14 JUNE 2004 DELIVERY.

F. CANINE HANDLING TEAM: THIS CAPABILITY IS NOT PLANNED FOR FY04.

G. OUTFITTING: CEUH RECEIVED WAIVER FROM MLCPAC(F) TO NOT UTILIZE UNICOR. CEUH WILL RELEASE CONTRACT SOLICITATION FOR OUTFITTING NEEDS.

H. SMALL ARMS FIRING RANGE (SAFR): STILL CLOSED DUE TO SAFETY CONCERNS. FD&CCPAC HAS LEAD ON CONSTRUCTING NEW \$1.6M SAFR WHEN AC&I FUNDS ARE AVAIL. CEUH HAS LEAD ON ENVIRONMENTAL REMEDIATION SCHEDULED FOR FY04. CEUH HAS PROCURED AN 81 FOOT 3-LANE PORTABLE RANGE, WHICH IS SCHEDULED TO BE ON-SITE AND OPERATIONAL BY 01 AUG 2004. THIS PORTABLE RANGE WILL PROVIDE LIMITED 9MM, SHOTGUN AND RIFLE TRAINING AND QUALIFICATION UNTIL A PERMANENT SOLUTION IS IN PLACE.

I. ELECTRONICS SUPPORT: FUNDING AND PROCUREMENT OF MSST COMPUTER EQUIPMENT IS BEING HANDLED BY CG-63 AND THE EQUIPMENT WILL BE ORDERED ON 01 APR 04. NO DELIVERY DATE YET. ELECTRONIC SUPPORT UNIT HONOLULU (ESUH) IS READY TO STAGE, CONFIGURE AND INSTALL COMPUTERS UPON RECEIPT. EXISTING TRAILER COMPOUND (4 TRAILERS) CONTAINS SW3 CONNECTIVITY FOR 48 DEVICES (SW3, PRINTER, SWITCHES) AND A PHONE SWITCH FOR 24 EXTENSIONS. ADDITIONAL COMPUTER AND PHONE CONNECTIVITY FOR NEW MODULAR ADMIN BUILDING, COVERED BOAT STORAGE AND DIVE SHOP, FIFTH TRAILER, AND WEAPONS SPACE WILL REQUIRE A BASE TELCOMMS CABLING INFRASTRUCTURE UPGRADE. ESUH PRESENTLY OBTAINING ESTIMATES TO HAVE CABLING INSTALL COMPLETED BY COMMERCIAL FIRM, MLCP(T) FUNDED, UTILIZING CONDUIT TO BE INSTALLED AS PART OF AN ISC (FE) PROJECT.

J. INITIAL STAND-UP TRAINING (IST): CURRENTLY SCHEDULED FOR 12 SEP 2004 THROUGH 08 OCT 2004 AT CAMP LEJEUNE, NC.

K. HOUSING: KKH RED HILL HOUSING PROPERTY HAS BEEN TRANSFERRED TO US ARMY FOR INCLUSION IN PRIVATIZATION INITIATIVE. ISCH WILL CONTINUE TO OPERATE AND MAINTAIN RED HILL (318 UNITS) UNTIL SUBSEQUENT TRANSFER OF PROPERTY TO DEVELOPER (ACTUS-LEND LEASE) IN OCT 2004, AT WHICH TIME DEVELOPER WILL OPERATE AND MAINTAIN RED HILL HOUSING FOR NEXT 50 YEARS. UPH UNITS WILL NO LONGER BE AUTHORIZED IN KKH RED HILL AFTER TURNOVER, WHICH MEANS INCOMING

SINGLE PERSONNEL FOR MSST 91107 WILL NEED TO PLAN TO LIVE ON THE ECONOMY WITH AUTH BAH OR POSSIBLY SOME LIMITED UPH LEASES. THE IMPACT OF IMMINENT PPV ON THE AVAILABILITY OF FAMILY HOUSING IN KKH RED HILL FOR THIS SUMMER IS STILL BEING ASSESSED, ANTICIPATE THIS WILL BE COMPLETED WITHIN THE NEXT MONTH AND ANY ASSIGNMENT LIMITATIONS AND OPTIONS PROMULGATED TO INCOMING PERS AND THEIR SPONSORS.

L. BALLCAPS: UNIT BALL CAPS FOR MSST 91107 HAVE BEEN ORDERED AND RCVD.

6. EXPECT SITREP 2 TO BE RELEASED WEEK OF 01 MAR 2004. IF YOU HAVE ANY QUESTIONS, COMMENTS OR CONCERNS, PLEASE CONTACT MY ENGINEERING OFFICER, LCDR PAUL E. RENDON, AT (808) 541-2437 OR VIA EMAIL AT PRENDON@D14.USCG.MIL.

7. I APPRECIATE THE TREMENDOUS COOPERATION AND ASSISTANCE WE HAVE RECEIVED SO FAR, AND LOOK FORWARD TO CONTINUING THIS TEAM EFFORT TO STAND-UP MSST 91107.

BT

NNNN