



## CGD EIGHT (dwb) BRIDGE ACTIVITY SECTOR OHIO VALLEY

October 1, 2012



Bridge	Mile	Waterway	AOR	Project Description
Freeport Bridge	28.6	Allegheny River	Pittsburgh	Steel work along with new deck and approaches in progress, with completion by December, 2013; vertical clearance reduced to 42' above pool.
Proposed new Falston Bridge.	1.5	Beaver River (26.5 Ohio River)	Pittsburgh	Spans set and deck pour is in progress. Temporary causeway will remain. A navigation clearance of 200' is provided.
Masontown Bridge	79.1	Monongahela River	Pittsburgh	Permit issued. Pier construction underway.
Charleroi-Monessen Bridge	41.0	Monongahela River	Pittsburgh	Steel erection is taking place supported by falsework towers. The navigation channel will provide 310' of horizontal clearance.
Webster-Donora Bridge	36.3	Monongahela River	Pittsburgh	Bridge is closed to land traffic. Section 106 for historic properties has commenced. No replacement bridge planned at this time.
William D. Mansfield Bridge	16.6	Monongahela River	Pittsburgh	Steel repair with work platform extending 3' below low steel.
St. Albans-Nitro	46.21	Kanawha River	Huntington	The horizontal clearance is reduced to 300 feet due to cofferdams around the piers.
I-64 Bridge	57.7	Kanawha River	Huntington	Deck work is taking place. There is no encroachment in the navigation channel.



## CGD EIGHT (dwb) BRIDGE ACTIVITY SECTOR OHIO VALLEY

October 1, 2012



Bridge	Mile	Waterway	AOR	Project Description
Ambridge Aliquippa Bridge	16.8	Ohio River	Pittsburgh	Concrete repairs encroach 12' into the channel. Vertical clearance is reduced 3' due to a painting containment system. Completion date is December 1, 2012.
Proposed new bridge	75.5	Ohio River	Pittsburgh	Pre-application stage. The new bridge will provide a minimum of 800' of horizontal clearance.
Bellaire Bridge	94.3	Ohio River	Pittsburgh	Demolition plans have been approved. Demolition to take place late fall/winter.
Moundsville Bridge	101.8	Ohio River	Pittsburgh	Painting containment reduces the vertical clearance to 64 feet above normal pool.
Ravenswood Bridge	221.3	Ohio River	Huntington	A cleaning and painting containment extends 5 feet below low steel.
Ironton-Russell Bridge	326.6	Ohio River	Huntington	New bridge caissons are being constructed with a horizontal clearance of 625'.
Purple People Bridge	469.7	Ohio River	Louisville	Installation of walkway platform is pending.
Madison Bridge Reconstruction	557.31	Ohio River	Louisville	A horizontal clearance of 550' in channel will be maintained throughout construction.
Proposed Highway	595.0	Ohio River	Louisville	Public Notice issued in support of the bridge



## CGD EIGHT (dwb) BRIDGE ACTIVITY SECTOR OHIO VALLEY

October 1, 2012



Bridge	Mile	Waterway	AOR	Project Description
Bridge				permit.
Louisville and Jeffersonville Railroad (Big Four) Bridge	602.9	Ohio River	Louisville	Public Notice has been issued for the installation of Indiana connection to the existing structure.
Harrods Creek Bridge	0.8	Harrods Creek	Louisville	Public Notice in support of the bridge permit was issued on September 5, 2012.
Proposed Highway Bridge	603.0	Ohio River	Louisville	Public Notice in support of the bridge permit has expired without comment.
Silliman Evans Memorial Bridge	191.7	Cumberland River	Nashville	Cleaning and painting underway with containment extending 3' below low steel.
Martha-Gallatin Highway Bridge	239.5	Cumberland River	Nashville	Cofferdam construction is in progress.
Geo. Rogers Clark Br.	5.7	Tennessee River	Paducah	Superstructure is under construction. Mariners should contact M/V Andrew J prior to transiting.
Eggners Ferry Bridge	41.7	Tennessee River	Paducah	Pre-application stage for the replacement bridge. The new bridge will provide a horizontal clearance of 502'.
BB Comer SB Replacement	385.91	Tennessee River	Nashville	Superstructure work taking place.



## CGD EIGHT (dwb) BRIDGE ACTIVITY SECTOR OHIO VALLEY

October 1, 2012



Bridge	Mile	Waterway	AOR	Project Description
Marion County Replacement	429.7	Tennessee River	Nashville	Cofferdam construction is underway in the right descending channel span. M/V Miss Mary on site for assistance.
Rte 30 Bridge	517.9	Tennessee River	Nashville	Vertical clearance reduced to 54.8' due to containment system thru April, 2013.
Henley Street Bridge	647.4	Tennessee River	Nashville	Rehab in progress including reconstruction of the superstructure. Floating plant may be in the navigation channel. A horizontal clearance of 230 feet will be maintained at all times.
<b>TRUMAN-HOBBS- Obstructive Bridge Studies</b>				
L & I RR Drawbridge	604.4	Ohio River	Louisville	Preliminary study has been completed. Awaiting HQ approval to hold Public Meeting.
Bordeaux Railroad Drawbridge	185.2	Cumberland River	Nashville	Order to Alter has been issued.

# CGD EIGHT (dwb) BRIDGE ACTIVITY SECTOR OHIO VALLEY

October 1, 2012

